



Columbus Schools - Project Schedule
11/14/2018

PROJECT AND TASK	DEADLINE DATE	2018		2019												2020																								
		NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JULY	AUG	SEP	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JULY	AUG	SEP	NOV	DEC															
Elementary School																																								
Phase 1																																								
South Addition & Site Work (playgrounds, street closure)																																								
Design		[Orange bar from Nov 2018 to Mar 2019]																																						
Construction							BID	[Blue bar from Apr 2019 to Dec 2019]																																
Phase 2																																								
North Addition (Pod Replacement) & Interior Remodel																																								
Design								[Orange bar from Apr 2019 to Dec 2019]																																
Construction - Addition (Pod Replacement)																											BID	[Blue bar from Jan 2020 to Dec 2020]												
Construction - Interior Remodel																																								
North Site work (drop-off area)																																								
Design								[Orange bar from Apr 2019 to Dec 2019]																																
Construction																												BID	[Blue bar from Jan 2020 to Aug 2020]											
Interior Remodel																																								
Design								[Orange bar from Apr 2019 to Dec 2019]																																
Construction																												BID	[Blue bar from Jan 2020 to Aug 2020]											
High School																																								
Phase 1																																								
Kitchen Remodel / Addition																																								
Design		[Orange bar from Nov 2018 to Mar 2019]																																						
Construction							BID	[Blue bar from Apr 2019 to Sep 2019]																																
<div style="border: 1px solid black; padding: 5px; display: inline-block;"> Kitchen - bid and begin procurement of long lead items starting April 1st . Construction must occur over summer months </div>																																								
Phase 2																																								
Commons Remodel / Addition																																								
Design								[Orange bar from Apr 2019 to Dec 2019]																																
Construction																												BID	[Blue bar from Jan 2020 to Aug 2020]											
Middle School Remodel																																								
Design								[Orange bar from Apr 2019 to Dec 2019]																																
Construction																												BID	[Blue bar from Jan 2020 to Aug 2020]											